"Site Order Book."

Yelahanka.

(Package - 09)

Name of the work:- Restoration and Improvements of Roads at Hesaraghatta Main Road, G. Ramaiah Layout Sai Archade Layout Vijaya bank Layout, Adityanagar phase-02 and Surrounding areas in ward No-03 of Yelahanka New town Sub. Division (package No-09)

Date:- 19/02/2022

---

* Earthwork excavation by manual means in hard Soil Complete as per Specifications.
  - → Muneshwara Temple Road (LHS)
  - → 8th Cross Road (RHS)
  - → 7th Cross Road (RHS)
  - → 1st Cross Road Lakshmi polyclinic (RHS)

* Providing and laying in position plain Cement Concrete of Mix 1:4:8 with OPC @ 180 kgs with 40mm.
  - → Muneshwara Temple Road (LHS)
  - → 8th Cross Road (RHS)
  - → 7th Cross Road (RHS)
  - → 1st Cross Road Lakshmi polyclinic (RHS)

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾ
ಕ ಜ.ಎಂ.ಕ. ಬೆಂಗಳೂರು-10

* Earthwork for drains and Similar works Complete as per Specifications.

→ Mamma Rotti Road
(L Shape 1st Cross Road (LHS)
→ L Shape 1st Cross Road (RHS)
→ Vadarahalli Main Road (LHS)
→ Vadarahalli Main Road (RHS)

Date:- 19/02/2022

* Providing and Laying in position plain Cement Concrete of Mix 1:4:8 with OPC @ 180 kgs with 40mm

→ Mamma Rotti Road.
(L Shape 1st Cross Road (LHS)
→ L- Shape 1st Cross Road (RHS)
→ Vadarahalli Main Road (LHS)
→ Vadarahalli Main Road (RHS)

* Providing T.M.T Steel reinforcement for R.C.C. work Steel for Drain.

→ Munishwara Temple Road (LHS)
→ 8th Cross Road (RHS)
→ 7th Cross Road (RHS)
→

For CIVIL AIM CONSULTANTS & ENGINEERS
Authorised Signatory

AE

Date:- 19/02/22

* Earthwork for the Culvert by Manual means. as per specifications.
  * Subhaschandra Bose Layout
    → * Muneshwara Temple Road.
    → * Mamma Rotti Road.
* Providing and laying in position plain Cement Concrete of Mix 1:4:8 with OPC @ 180 kgs with 40mm for Culvert.
  → * Muneshwara Temple Road.
  → * Mamma Rotti Road

2/2022

Date:- 19/02/2022

th 40mm

* Earthwork for the Drain by Manual Means as per specifications
  → * Anugraha Layout
    * 3rd Cross Road (LHS)
    * 3rd Cross Road (RHS)
  → * Adithya Nagar
    * 1st Cross Road (LHS)
    * 2nd Cross Road (LHS)

work

* Providing T.M.T. Steel Reinforcement for R.C.C. work Steel for Culvert
  * Muneshwara Temple Road (LHS)
  * 8th Cross Road (RHS)
  * 7th Cross Road (RHS)
  *

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

AE

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾ
ಜಿ.ಜಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-10

Date :- 20/02/2022

* Earthwork for drains by manual means as per Specifications.

* Enrich Brindavana Layout Road (Doddabettahalli)
  - → * 6th Main Road (LHS)
  - → * 6th 'C' Cross Road (LHS)

~~Date :- 20/02/2022~~

* Earthwork For drains by Manual Means as per Specifications.
  - * 6th 'C' Cross Road (RHS)
  - * 6th 'B' Cross Road (LHS)
  - * 6th 'B' Cross Road (RHS)

~~Date :- 20/02/2022~~

Providing PCC 1:4:8 For Drains 40mm as per Specifications.

* Enrich Brindavana Layout Road.
  - → * 6th Main Road (LHS)
  - → * 6th 'C' Cross Road (LHS)
  - → * 6th 'C' Cross Road (RHS)

Earthwork for Drains by Manual means as per Specification.

* Ambabhavani layout
  - * 4th Cross Road.
  - * 3rd Cross Road.

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

Date :- 20/02/2022

* Earthwork for drains by manual means as per Specifications.

* Enrich Brindavana Layout Road (Doddabettahalli)
  - → 6th Main Road (LHS)
  - → 6th 'C' Cross Road (LHS)

~~Date :- 20/02/2022~~

* Earthwork For drains by Manual Means as per Specifications.
  - * 6th 'C' Cross Road (RHS)
  - * 6th 'B' Cross Road (LHS)
  - * 6th 'B' Cross Road (RHS)

~~Date :- 20/02/2022~~

Providing PCC 1:4:8 For Drains 40mm as per Specifications.

* Enrich Brindavana Layout Road
  - → 6th Main Road (LHS)
  - → 6th 'C' Cross Road (LHS)
  - → 6th 'C' Cross Road (RHS)

Earthwork for Drains by Manual means as per Specification

* Ambabhavani Layout
  - * 4th Cross Road.
  - * 3rd Cross Road.

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

AE

Date:-21/02/2022

→ Earthwork works Excavation For Footpath for providing Cobble Stone at Doddabettahalli School.

* School front parsage.
* Abroud School Side.

* Providing Steel for Drains and Culvert near Duo-Marvel drains and Lotus farm Layout.

Working on Akshay Layout.

Date 21/02/22

* Loading and Unloading Earthwork Remaing Sand

* Muneshwara Temple Road.
* Mamma Roti Road.
* Vadarahalli Sourroundings.

* Providing 1:4:8 PCC for drains and Culvert.

6th Main Road

Duo Marvel Layout

and Doddabettahalli School Back Side parsage and Front for flooring.

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

AE.

→ Providing and Laying M20 with @ 320 kgs OPC Cement Concrete (Design Mix M20)

* Raft Concrete For Culvert.
  * Munneshwara Temple Road Culvert
  * Mamma Rotti Road Culvert.
  * Adithya Nagar Road Culvert.
  * Enrich Brindavana Layout Road (Doddabetahalli) For Culvet

→ Curing for Concrete for Culvert.

Date :- 22.02.2022.

→ Providing and Laying (M20) Cement Concrete for Culvert

* Anugrahha Layout Culverts
  * Towards Lotus form (6th Main Road)
  * 6th Main Road (RHS)
  * 6th 'C' Dead End (Culvert)
  * Mamma Rotti Road.

and Enrich Brindavana Layout Road

* Akshay for Culvert for Raft L- Shape 1st Cross Road near Mamma Rotti Road

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅ॥ ಬಂ.ಸ.ಪ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬ.ಡ.ಎಂ.ಪ. ಬೆಂಗಳೂರು-106

Date:- 22/02/22

* Providing and Removing Centering Shuttering and etc., For Culvert Wall.
  * Muneshwara temple Road Culvert.
  * Mamma Rotti Road Culvert.
  * Enrich Brindhavana Layout Road Culvert
  * Adithya Nagar Road Culvert.
  * Curing for Concrete For Culvert and drains.

Date:- 22/02/22

* Providing and Laying M20 Cement Concrete for Drain
  * Drain Raft.
    - Muneshwara temple Road (LHS) for drain Raft.
    - 8th Cross Road (RHS)
    - 7th Cross Road (RHS)
    - 1st Cross Road Lakshmi polyclinic (RHS)
    - Mamma Rotti Road
* Centering Shuttering and etc., for Drain Wall
* Curing for Culvert and drain. to Concrete

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

Providing M20 Cement Concrete for Drain Wall

* Muneshwara Temple, Road (LHS)
* Towards Amrutheswari layout Main Road and Cross Road (RHS)
* 1st Cross Road (RHS) and (LHS)
* For flooring Concrete to Doddabettahalli School Building (School Side Passage)
  (School side passage)
  (School Back Side)

Date:- 23/02/22

Providing and Removing Centering, Shuttering propping etc. and removal of form work. For Culvert and Drain.

*
Adithya Nagar

* Akshay layout Culvert
* Enrich, Brindavana layout Road (Doddabettahalli)
* Anugraha layout and Lotus farm
* Opposite to 3rd Cross Road
* 6th Main Road (Culverts)

* Duo Manor layout and 15th Main Road (LHS) and providing Centering for Drain

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

Providing and laying plain / reinforced Cement Concrete for Side drains using M20, Nominal mix Concrete, with opc at 300 kgs.

For Drain Raft:-

* Anugraha Layout
* 3rd Cross (LHS) and (RHS)
* Akshaya Layout (Cross Roads - 1)
* Ambabhavani Layout
* 1st Main Road (LHS) and (RHS)
* Towards Lotus form 6th Main Road (LHS) and (RHS)

Date: 24/02/22

* Providing and Laying M20 Cement Concrete for Drain Wall.

→ Muneshwara temple Road Drain.

→ Mamma Rotti Road full Drain.

→ Providing and Removing Centering. Shuttering) propping etc. removal of form work for Drain

* Anugraha Layout.
* 3rd Cross (LHS) and (RHS)
* Akshaya Layout (Cross Road - 1)
* Ambabhavani Layout.

Culvert Shuttering:-

* Enrich Brindhavana Layout
* Adithya Nagar Culvert.

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

AE

Providing and laying plain/reinforced Cement Concrete for drains using M20 Nominal mix Concrete with OPC at 300 kgs

* Maruthaseema Temple Road
* 5th Cross Road (2+3)
* 4th Cross Road (2+3)
* 1st Cross Road Kattahalli palyalinie

Providing Shuttering propping and centering for Drain Wall

* Maruthi Seva Nagar
* Vadeyarahalli Main Road

For CIVIL AIM CONSULTANTS & ENGINEERS
Authorised Signatory

Providing Centering and Shuttering to Drain Wall

* Opposite to 2nd Cross Road (2+3)
* Opposite to 3rd Cross Road
* Adithya Nagara - 1st Cross Road
  - 3rd Cross Road
* Akshay Layout - 1st Cross Road
* Flooring with Concrete Near Doddakallu alli Street front and back Side Concrete

Providing and laying M20 Nominal mix Concrete with OPC at 300 kgs with 20mm for drain wall.

* Anugraha Layout
  * 3rd Cross Road (LHS)
  * 3rd Cross Road (RHS)
* Adithya Nagar
  * 1st Cross Road (LHS)
  * 2nd Cross Road
  * Main Road (RHS)

Providing Centering and Shuttering for Drain Wall

* Duo - Marvel
* 5th Main Road (LHS)
* Enrich Brindavana Layout Road.
* Towards Lotus form.
* 6th Main Road (LHS)
* 6th 'C' Cross Road (LHS)

Providing and Laying M20 Drain Wall as per Specf

For Culvert Wall:-

* Enrich Brindhava Layout Road
* Anugraha Layout
* Towards Lotus form

Layout * 6th Main Road

* providing Centering for Drain:

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

Providing and laying plain/reinforced Cement Concrete for Side drains using M20 nominal mix Concrete

* Enrich Brindavana Layout Road
  * 6th Main Road LHS
  * 6th Main Road RHS
* Providing Centering and Shuttering for the Drain Wall.
  * Ambabhavani Layout
  * 1st Main Road (RHS)
  * 4th Cross Road (LHS) and (RHS)

Date: 26/02/22

Providing and laying M20 Cement Concrete for Side Drains Walls.

* Adithya Nagar
  - 1st Cross Road (LHS)
  - 2nd Cross Road (LHS)
* Akshay Layout
  - 1st Cross Road (LHS)
  - 1st Cross Road (RHS)
  - Center Cross Road (LHS)
  - Center Cross Road (RHS)
* Duo Marvel Layout
  - 4th Cross Road
  - 5th Main Road (LHS)
  - Ambabhavani Layout Drain Wall.

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

Date: 28/02/22

→ * Supply and Fixing Pre-cast Reinforcement Concrete Slab 23 cm thick including Cost of Materials.

230 mm Culvert Slab

* Subhaschandra Bose Layout
→ Muneshwara Temple Road
Mamma Rotti Road
Adithya Nagar and Akshay Layout

→ * Providing M20 Cement Concrete for Drain Wall.

* Ambabhawani Layout
* 4th Cross Road (LHS and RHS)
* 1st Main Road (RHS)
* Adithya Nagar

Date: 28/02/22

→ * Supplying and Fixing 230mm Culvert Slab.

* Enrich Brindavana Layout Road.
* Anugraha Layout
* Opposite to 3rd Cross Road.
* Towards Lotus form
6th Main Road (RHS)

→ * Akshay Layout:

- 1st Cross Road
- 2nd Cross Road.
- 2nd Cross Road (RHS)

→ * Adithya Nagar Main Road

* Main Road RHS.
* Akshay Layout Entrance

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಜಿ.ಬಿ.ಎ. ಬೆಂಗಳೂರು-106

→ Excavation for roadwork in all types of soil by mechanical means for Roads.

Date:- 01/05/22

→ For Asphalt Road.

* Subhachandra Bose Layout.

Muneshwara Temple Road Earthwork for Road formation

* And Curing drain walls and raft.

→ Providing 100mm thick Slab for drain Covering as per directions.

* Mamma Rotti road

* Temple road Surraundings.

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

Date: 03/03/2022

→ Providing and laying 100mm pre Cast Slab

* Anugraha Layout

* Aditya Nagar and Surraundings

* Akshay layout area

→ providing granite Slabs of Selected quality roughly dressed and fixed in CM (1:6)

→ Muneshwara Layout

→ Mamma Rotti road.

→ Vadarahalli Road

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

granite Stone Slab / for Slabs

→ providing and fixing pre-Cast Solid Cement Kerb Stones made out of CC 1:2:4 with top and bottom width 11" and 165 mm 400mm high and 450 length

* Manma Rotti Road
* Subhasachanda Bose layout
* Akshay layout.

→ providing pre Cast 100mm Slab for Drain Covering

* Duo Maxwel layout 5th Main Road.
* Enrich Brindhavana layout Road.
* Towards Lotus farm.

→ providing 1:2:4 Concrete for kerb Stones.

3/2022 → providing granite Stone Slab and line dressing to granite Slab.

* Anugraha Layout
* Aditya Nagar
* Akshya layout Areas.

For CIVIL AIM CONSULTANTS & ENGINEERS
Authorised Signatory
Date :- 04/03/2022

ghby Excavation for road work in all types of soil by Mechanical means for roads

* Enrich Brindhavana layout
* Curing for drain wall
* Ambabhavani layout
* 1st Main Road.
* 4th Cross Road (LHS) and (RHS)

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ. ಸಂ.
ಬಿ.ಡಿ.ಎ. ಬೆಂಗಳೂರು-106

Providing and fixing Kerb Stones:-

* Anugraha layout
* Adithya Nagar
* Akshay layout

→ providing granite slab and line dressing

* Anugraha layout
* Ewich Brindavana layout Road

* providing M 30 Concrete for kerb stones,

Date:- 05/03/22

* Providing and fixing pre Cast 230mm Slabs for culvert

* Ketna farm
* Anugraha layout

* Leveling and Preparing Earthwork Area

* providing and fixing Kerb Stones.

Date:- 07/05/22

* Anitha bhavan layout
* Near de Ketna farm

* Rolling for soil formation

* Thandreswa Temple Road
* Ewich Brindavana layout

Date:- 08/03/22

Providing and fixing pre-Cast kerb

* Doddabettahalli School Building
* Ambhabhavati layout areas

* Compacting and rolling for Roads
  * Muneshwara Temple Roads
  * Enrich Brindhavana layout.
* providing 100mm Slabs
  * Lotus farm
  * Ambhabhavati layout

CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

Date:- 10/03/2022

providing granular Sub Base (GSB) grading V as Sub base for Roads

* Subhaschandra bose layout
  - Muneshwara temple road
  - 7th Cross Road
  - 1st Cross Road

→ providing 1:2:4 Cement Concrete for kerb Stones

→ providing and fixing pre-Cast kerb Stones

* Enrich Brindhavana Layout Road.
* Lotus farm Layout.

* GSB for roads

Erinch Brindhavana Layout

$Main Roads

(from 6th Main)

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.

providing GSB for Roadworks:-

* 3rd Main Road
* 4th Main Road
* 5th Main Road

providing Pre-Cast Kerb Stones for Roads.

* Duo - Marvel
* Mamma Rathi Road

→ Compacting and rolling Original ground

* Muneshwara temple Road
* 7th Cross Road.
* 8th Cross Road.

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

Date: 14/03/2022

→ Providing GSB for Road work:

* Remaing 5th Main Road.

→ providing Wet mix Macadam for Roads.

* Muneshwara temple Road
* 7th Cross Road

→ providing pre-Cast Kerb Stones for Roads

* Remaing Duo Marvel and Mamma Rathi Road

→ Rolling for Road formation for Subhaschandra Bose Layout.

For CIVIL

Date:- 14/03/22

→ * providing, Laying, Spreading and Compacting Crushed Stone aggregate, Wet mix macadam

  * 1st Cross Road
  * Enrich Brindavana Layout Main Road

→ * Compaction of Orginal ground with maximum of roller including filling in depression occuring during rolling ..

  * Munaswara temple Road
  * 7th Cross Road
  * 1st Cross Road

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

Date:- 15/03/2022.

* Providing and Laying wetmix Macadam

  * Enrich Brindavana Layout.
    - 3rd Main Road
    - 4th Main Road
    - 5th Main Road

* Compacting and rolling :-

  * 1st Cross Road.
  * Enrich Brindavana Layout Main Road.
  * 3rd Main Road
  * 7th Cross Road
  * 4th Main Road
  * 5th Main Road

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.

Applying Tack Coat :-

- 4th Main Road
- 5th Main Road

Enrich Bitumen Main Road

providing and Laying BC :-

- 4th Main Road
- 5th Main Road.

Enrich Bitumen beyond Main Road

Applying enamel paint - 1st Cross Road
- 3rd Cross Road
- 7th Cross Road

For CIVIL AIM CONSULTANTS & ENGINEERS
Authorised Signatory

Dated : 23/03/2022.

Applying Ready Mix priming Coat Over Concrete Kerb.

→ For all Asphalt finishing roads

Applying Synthetic enamel paint for all priming Coat Surface.

→ Remaing paint for Kerbs.

1st Cross Road
3rd Cross Road
7th Cross Road Asphalt Areas.

Measurements are taken for the First and part Bill.

For CIVIL AIM CONSULTANTS & ENGINEERS
Authorised Signatory

YELAHANKA ZONE

Site Order Book

Package No - 09

Name of the work:- Restoration and Improvements of Roads at Hesaraghatta Main Road, G Rainaiah Layout Sai Archade Layout. Vijaya bank Layout. Adithyanagar phase - 02 and Surrounding areas in ward No - 03 of Yelahanka New town Sub Divisi

Date:- 01/04/2022

→ Earthwork by manual means for Drain and Culvert

* Ambabhavani Layout
  - 12th Cross Road (RHS)
  - 12th Cross Road (LHS)

* For Culvert
  - 12th Cross Road (RHS) Ambabhavani Layout

Date:- 01/04/2022.

→ * Earthwork by manual means for Drains.

* Ambabhavani Layout
* 12th Cross Road (RHS)
* 12th Cross Road (LHS)

→ * loading and Unloading existing earthwork Quantity :-
  - 12th Cross Road (RHS)
  - 12th Cross Road (RHS)

Earthwork for Drains by manual means.

- Akshay layout
  - Akshay layout Entrance road (RHS)
  - Akshay layout Entrance L-Shape Drain

For : Culvert - Akshay layout

- Akshay layout Entrance road
- Akshay layout L-Shape Culvert.

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

Date :- 05/04/2022

Earthwork for Excavation for drain near Akshay layout by Manual means.

Culvat - Akshay layout 1st Cross dead End

Akshay layout

(Renaing) - Akshaya layout Entrance road (RHS)
- Akshaya layout L-Shape drain
- Akshay layout 1st Cross Road.
- Akshay layout 2nd A Cross (RHS)
- Akshay layout 2nd A Cross (LHS)

Loading and Unloading renaing Earthwork Quantity

- Akshay layout
- Renaing Anbhavani layout

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Date: 07/04/22

Earthwork for Roadwork in all types of Soil by mechanical means including Cutting and loading:-

→ Muneshwara Nagar
- 1st Cross Road
- 2nd Cross Road
- 4th Cross Road.

Providing PCC 1:4:8 40mm down Size Cement Concrete

→ Ambabhavani Layout
- 12th Cross Road (RHS)
- 12th Cross Road (LHS)

→ For Culvert
- 12th Cross Road Culvert.

Date: 07/04/22

Providing PCC 1:4:8 40mm down Size Cement Concrete

→ Akshay Layout
- Enterance road
- L-Shape drain

For Culvert :- Akshay Layout Culverts.

Loading and Unloading Remaing Earthwork for Roads

Earth work for Road works in Muneshwara Nagar Roads

For CIVIL AIM CONSULTANTS & ENGINEERS

M20 for RCC Drain Wall.

Ambabhavani Layout

Akshay Layout (Remaining Roads)

→ Curing for Drain and Culvert :-

→ Ambabhavani Layout

→ Akshay Layout

For CIVIL AIM CONSULTANTS & ENGINEER

Authorised Signatory

Date :- 22/04/22.

Providing pre-Cast Reinforced Concrete Slab 230mm thick Slab

→ Ambabhavani Layout

12th Cross Road

→ Akshay Layout

Akshay Layout Entrance road (RHS)

Akshay Layout Entrance L-Shape road

Akshay Layout Dead End.

Akshay Layout 1st Cross Road

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

Date :- 25/04/22

Earthwork Excavation road work in all types of Soil by Mechanical means including

→ Akshay layout.

Entrance (L Shape)

1st Cross Road

Connecting Road (1-2)

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-10

Date:- 26/04/22

Providing - GSB for Sub-Base for Road Construction as per Specifications.

→ For Asphalt Road.

* Akshaya Layout
  - Entrances (L-Shape)
  - 1st Cross (Road)
  - Connecting Road (1 to 2nd)
  - 2nd Cross Road.

Compacting and rolling for Road formation by a times rolling.

For CIVIL AIM CONSULTANTS & ENGINEERS
Authorised Signatory

Date:- 27/04/22.

→ Providing GSB for Sub-base for Road - Construction as per Specification

→ Anantha pura
  - 12th Main Road
  - 1st Cross Road (RH Side)
  - 2nd Cross Road (RH Side)
  - 3rd Cross Road (RH Side)
  - 1st Cross Road (LH Side)
  - 2nd Cross Road (LH Side)
  - 3rd Cross Road (LH Side)

Compacting and rolling for Road formation by rolling 2 times.

For CIVIL AIM CONSULTANTS & ENGINEERS
Authorised Signatory

Date:- 28/04/22.

GSB for Road Works:-

- Towards Lotus form
  - 6th Main Road
  - 6th 'B' Cross Road
  - 6th 'C' Cross Road and Compactions

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಜಿ.ಬಿ.ಎ.ಪಿ. ಬೆಂಗಳೂರು-106

Date:- 02/05/2022

Providing Wet mix Macadam as per Specifications.

→ * Akshay Layout

→ * Ananthapura Roads

For road formation after Creating Sub base providing Base Structure for Road formations.

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

Date:- 03/05/2022

Wetmix Macadam:-

- Akshay Layout
- Ananthapura Layout Roads

Remaining roads for Road formations.

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

Date:- 04/05/2022

Wetmix Macadam:-

→ Towards Lotus farm

- 6th Main Road
- 6th 'B' Cross Road
- 6th 'C' Cross Road

→ Century Saras Layout

1st Cross Road

and Tayappa Badavare

1st Cross Road for Road formation Base Structure and Campaching by rolling Roads

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.

→ SS Bitumen Emulsion. Date:- 17/05/2022

→ Akshaya Layout
* Entrances (L-Shape)
* 1st Cross Road
* Connecting Road (1st to 2nd)

→ DBM for Road work (rolling)
* Akshay Layout
above Mention Areas

For CIVIL AIM CONSULTANTS & ENGIN
Authorised Signatory
Date:- 17/05/2022

→ SS Bitumen Emulsion.
→ Akshaya Layout.
- 2nd Cross Road
- Akshaya Layout 2nd A Cross Road.

→ DBM for Road work (rolling)
* Akshay Layout
above Mention areas.

Date:- 17/05/2022

→ SS Bitumen Emulsion
- Ananthapura
- 12th Main Road

→ DBM for road works
- Ananthapura
12th Main Roads

For CIVIL AIM CONSULTANTS & ENGINEERS
Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಜೆ.ಜಿ.ಎ.ಬಿ. ಬೆಂಗಳೂರು-106

Providing and applying primer Coat with 6S Bitumen Emulsion on prepared wet mix Surface.

→ Anugraha Layout

3rd Cross Road

Opposite to 3rd Cross Road

Providing and Laying Dense-graded Bituminous Macadam

For CIVIL AIM CONSULTANTS & ENGINEERS

→ Anugraha Layout Roads

Authorised Signatory

Date:- 19/05/22

6S Bitumen Emulsion

→ Ambabhavani Layout

→ Muneshwara Nagar roads

2022

providing and Laying Dense-graded Bituminous Macadam

→ Ambabhavani Layout

→ Muneshwara Nagar Roads

Date:- 19/05/22

6S. Bitumen Emulsion

-Reroading roads.

- Ambabhavani Layout
- Muneshwara Nagar roads

2022

Providing and Laying Dense-graded Bituminous Macadam

→ Ambabhavani Layout

For CIVIL AIM CONSULTANTS & ENGINEERS Muneshwara Nagar roads.

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.

Tack Coat:- Century Saras Layout Roads.
Tayappa Badavare Roads

For CIVIL AIM CONSULTANTS & ENG

BC for above Mentioned roads

Authorised Signatory
Date:- 21/05/22

Tack Coat :- (Anugraha Layout)

3rd Cross Road

Opposite to 3rd Cross Road.

BC for Roads

For CIVIL AIM CONSULTANTS & ENGINEERS

3rd Cross Road

→ Opposite to 3rd Cross Road

Authorised Signatory
Date:- 23/05/22

Providing and Applying tack Coat on prepared black topped surfaces as per Specification:

* Ambabhavani Layout roads
* Muneshwara Nagar Layout roads.

→ Providing and laying Bituminous Concrete using pavers:-

* Ambabhavani Layout roads
* Muneshwara Nagar Layout roads.

→ Road Marking with Hot Applied thermoplastic Compound by pasting.

* Akshaya Layout
* Enrich Bridhavan Layout Roads
* Muneshwara Nagar (Old bill) Roads
* Anugha Roads.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಜಿ.ಬಿ.ಎ.ಎ. ಬೆಂಗಳೂರು-106

YELAHANKA ZONE

SITE ORDER BOOK

Package No.09

Name of the work :- Restoration and Improvements of Roads at Hesaraghatta Main Road, G Ramaiah layout Sai Archade Layout, Vijaya bank Layout, Adithyanagar phase -02 and Surrounding areas in Ward No-03 of Yelahanka New town Sub-division.

Date: 07/06/22

→ Earthwork Excavation for roads by Mechanical Means
* Sambraham College Main road.

→ Earthwork excavation by manual means in hard soil
Complete as per specification
* RHS side of 8th cross road for drain at Thirumalla Nagara
→ loading and unloading earthwork Quantities of roads and drains.

For CIVIL AIM CONSULTANTS & ENGINEERS
Authorised Signatory

Date:- 08/06/22

→ Dismantling the existing cement Concrete roads
* 1st cross road at Doddabethahalli village
Cement roads in front of anjaneya temple,
Basavanna Temple and Ganesh Temple
* Straight road at doddabethahalli village.

→ Earthwork excavation by manual means in hard soil.
* Sambraham College Main road.

→ loading and unloading earthwork Quantities of roads.

For CIVIL AIM CONSULTANTS & ENGINEERS
Authorised Signatory

Date:- 11/06/2022

→ Providing T.M.T steel reinforcement for Rcc drain
* at 8th cross road at thirumalla Nagara.

→ Earthwork excavation for roads by mechanical means
* Sambraham College main Road.
* Dodabettahalli
- 3rd cross road.
- 2nd cross road (behind govt school)
- Cross road adjacent to Government school
- Dead End cross road.

→ Loading and Unloading the earthwork quantities from road works.

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

Date:-12/06/22

→ Providing T.M.T steel reinforcement for RCC drain.
* at 8th cross road at thirumalla Nagara.

→ Road formation including Compaction.
* Sambraham College Main road.
* Dodabettahalli
- 1st Cross road
- Cross roads in front of Anjaneya temple, Basavanna Temple, Ganesh Temple
- straight road at Dodabettahalli.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

Date:- 15/06/20

→ Providing and laying in position reinforced Cement Concrete of Design Mix M 20 with OPC @ 320 Kgs with 20mm and down size graded.

* For RCC drain wall at 8th cross road at Thirumalla Nagara.

→ Road formation including Compaction

* Sambraham College Main road.

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

Date : 17/06/2022.

→ Curing for drain wall at 8th cross road Thirumalla Nagara.

→ Road formation including Compaction.

* Sambraham College Main Road.

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

Date : 21/06/22.

→ Compacting and Rolling for Road formation at

* Sambraham College main Road.

* Dodabettahalli village.

- 3rd Cross road
- 2nd Cross road adjacent to govt school.
- Cross road behind school.
- Dead End cross road.

→ Curing for drain at 8th cross road at Thirumalla Nagara.

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

Date :- 25/06/22.

→ Providing GSB for Sub-base for Road Construction as per specifications.

* For Asphalt Road.

At Sambraham College Main Road.

Compacting and rolling for road formation by 2 times rolling.

→ Providing and fixing 100mm Pre-cast slab and pointing slab.

* 8th Cross road Thiruvalla Nagara.

→ Curing Existing drain

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

Date :- 27/06/22

→ Providing GSB for Sub-Base for Road Construction as per Specification.

→ For Asphalt Road

At Sambraham College Main Road

Near Bike (garage)

Compacting and rolling

→ Providing and fixing 100 pre-Cast Slab at 8th Cross road Thiruvalla Nagar and pointing Slab.

→ Curing Existing drain (New)

→ Providing and Constructing DLC mix CC 1:5:10 with 25mm & down size graded

* Dodabettahalli village

- 3rd Cross road
- 2nd Cross adjacent govt school
- Cross road behind school
- Dead end cross road.

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

Date: 29/06/22

→ Providing and laying M30 grade Concrete for Cement Roads

* At Dodabettahalli village.

- 3rd Cross road
- 2nd Cross road adjacent to school
- Cross road behind school.
- Dead end Cross road.

→ Compacting and rolling for road formation at Sambraham College main road.

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

Date:- 30/06/22.

→ Providing and laying M30 grade Concrete for Cement Roads

* At Doddabettahalli village

- 1st Cross road.
- Cross roads in front of Anjaneya temple, Basavanna temple and ganesh temple.
- straight road.

→ Curing for Cement Concrete roads.

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

ಕಿರಿಯ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಜ.ಜ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Date :- 04/07/22.

→ Providing, laying, spreading and Compacting wet-mix macadam to Asphalt road.

* at Sambraham College road.

→ Compacting and rolling for road formation at Sambraham College main road.

→ Groove Cutting for Concrete roads at

* Doddabettahalli village

- 3rd Cross road
- 2nd Cross road adjacent to school
- Cross road behind school
- Dead end Cross road.

→ Curing for Cement Concrete roads at doddabettahalli village.

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

Date:- 05/07/2022

→ Providing, laying, spreading and Compacting wet mix macadam to Asphalt road.

* at Sambraham College road.

→ Compacting and rolling for road formation at Sambraham College road.

→ Curing for Cement Concrete roads at doddabettahalli village.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

Date :- 08/07/2022.

→ Compacting and rolling for road formation at Sambraham College main road.

→ Curing for Cement Concrete at doddabettahalli village.

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

Date : 14/07/2022.

→ Providing and applying primer coat with ss bitumen emulsion on prepared granular base including cleaning of road surface.

* At Sambraham College main road.

→ Providing and laying dense bituminous macadam

* at Sambraham College main road.

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

Date :- 15/07/2022

→ Providing and applying primer Coat with ss bitumen emulsion on prepared granular base including of cleaning of road surface.

* at Sambraham College main road.

→ Providing and laying dense bituminous macadam

* at Sambraham College main road.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

Date :- 20/07/22

→ Applying Tack coat on prepared road surface
* at Sambraham College main road.

→ Providing and laying bituminous Concrete
* at Sambraham College main road.

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

Date :- 21/07/2022.

→ Applying ready mix prime coat over kerbstones.
* Akshaya layout
• Entrance road.
• Akshaya 1st cross RHS side.
• Akshaya layout 2nd A cross road.
* 8th cross road at thirumalla nagara.

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

Date :- 22/07/2022

→ Painting two coats of synthetic enamel paint over kerbstones
* Akshaya layout
• Entrance road.
• Akshaya layout 1st cross RHS side
• Akshaya layout 2nd A cross road.
* 8th cross road at thirumalla nagara.

AE

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

→ Road Marking

* At Sambraham College main road.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-10೧

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory